Measu	rement protocol for installatio	n on underfloor	heating	5	
Custon	ner:				
Addres	s of object:				
Floor,	room:				
Туре о	f screed, manufacturer:				
Averag	e thickness of screed:				
Time o	f setting (at least 21 days):				
Heatin	g procedure started [dd-mm-yy]:			
	the heating protocol the rooms om building materials and other				
For cement and anyhydrous screed:			Additional for types A2, A3 + C:		
Day	Supply temperature	☑	Day	Supply temperature	
1.	20° C		1923.	heating switched off	
2.	30° C		24.	20° C	
3.	40° C		25.	30° C	
415.	50° C or max. provided tempe	erature 🗆	26.	40° C	
16.	40° C		27.	50° C or max. provided temper	erature 🗆
17.	30° C		28.	40° C	
18.	20° C		29.	30° C	
	For type A1 + B DIN 18560:		30.	20° C	
	CM-measurement result:	_ %		CM-measurement result:	_ %
below approx levels a Installa and at above l	or is ready to be laid as soon as 1.8% (for cement screed) or belong the supply temperature of 40 are achieved. The screed is dry as tion at a surface temperature of a relative air humidity < 65 %. The screed is dry as a relative air humidity < 65 %. The screed is dry as a relative air humidity < 65 %. The screen control of the	ow 0.3% (for anh) he flooring: The least of the flooring of the flooring of the flooring of the parquet laym of the parquet laym of the gardet at least of the flooring of the	ydrite sc neating p measure :equivaler ent mus st two da	reed). If the value is higher, the process has to be continued at a sement of humidity until the human (Date, Sement a supply temperature of appret be done within one week after anys before installing the floor at	midity ignature) rox. 25°C)
–––– Place / Constr	Date uction company:	Place / Date Developer / arc	hitect:	Place / Date Constructor:	